

INSITE™ BUILD CHECKLIST

Live tracker for every item in the package | companion to the Master Plan | July 11, 2026 (rev 21)

Every item in the package, tracked live. Plan control document, companion to the Master Plan.
Legend: [x] done and verified | [~] in progress | [] not started | [!] needs Dennis's input (also logged in Build Log)
Updated: July 9, 2026 (rev 2: map corrections)

0. Plan and controls (00_PLAN)

- 0.1 Master Plan, markdown source
- 0.2 Master Plan, branded PDF, visually QC'd page by page
- 0.3 Program Structure Map, SVG master (parties, flows 1-8, annexation model, servicing loop)
- 0.4 Program Structure Map, PDF, collision-checked and re-rendered
- 0.5 Build Checklist (this document) + PDF
- 0.6 Standing rule saved: plan is presented before anything is built
- 0.7 Correction (July 9, caught in review): flow 4 was caption text, not a numbered node, and the Specialty Consultants box was orphaned. Both fixed. Added verify_map.py: mechanical audit for unbroken 1..N numbering and box connectivity; now passing and runs before any map ships
- 0.8 Correction (July 9, standing rule from Dennis): documents are prepared for Dennis Lanni only; Gene Palmer is not a company principal and does the build work. Recipient lines corrected across Master Plan, Build Checklist, INS-000, INS-003, INS-004; rule saved as a standing memory
- 0.9 Full verification sweep (July 10): six agents (mechanical, compliance, data recompute, links, truth audit, sync) plus page-by-page visual contact sheets; seven findings fixed; final sweep CLEAN; report filed at 07_BUILDLOG/Verification_Report_2026-07-10
- 0.10 Quarantine event (July 10): seven unknown-provenance documents (INS-002, INS-201, OPERATIONS set) found in the working tree, failed on-arrival scans, moved to 09_QUARANTINE_UNVERIFIED, never synced to outputs; decision queued as Q7
- 0.11 Second full verification loop (July 11, post-completion): zero content findings across all agents; three verification-infrastructure fixes (workbook-defect detector matched relative not absolute references, corrected and defects precisely recorded with staged fixes; stale website screenshots recaptured from the shipped page; human-review contact-sheet pack regenerated at 07_BUILDLOG/qc). Links 48 of 51 clean, remainder bot-blocked and previously verified via second route
- 0.12 What's Missing checklist built (md + PDF, 00_PLAN): plain-language gap list in four buckets (Dennis decisions, professional signatures, real-world proof, housekeeping), each entry with the why and what it blocks; swept clean
- 0.13 Correction (July 11, caught by the builder in a live browser): website card text was near-invisible inside the navy band (CSS color inheritance; headings at 1.00 contrast, bullets at 1.17). Fixed; screenshots recaptured; and the verification gap closed permanently with a WCAG contrast agent (tools/contrast_check.py) that proved 15 failures on the old page and clean on the fixed page plus all four other web artifacts
- 0.14 Copy correction (July 11, raised by the builder): calculator label "Developer cash out on day one" read like money received rather than money spent (idiom collision). Replaced on all three cards with "Cash you pay on day one" plus a plain parenthetical; contrast agent re-passed, calculator execution re-proven, screenshots recaptured
- 0.15 Overclaim correction (July 11, raised by the builder): hero and headline copy implied the builder pays nothing, contradicting the calculator's own honest costs. Reworded to "Most of that check/cash" on the website and developer one-pager, added a hero sentence naming the costs the builder still pays, and tightened primer step 6; all three re-rendered and verified
- 0.16 Quarantine audit filed (07_BUILDLOG/Quarantine_Audit.md + PDF): all five operations manuals read line by line with page-cited findings in six defect classes (retired name x7, em dashes x95, builder named as staff, 13 invented commitments stated as policy, zero disclaimers incl. the external-classified guide, zero provenance) plus a fairness record of what they got right; question 9 recommendation sharpened to salvage-the-skeleton, rebuild-the-content, and hand the 13 invented commitments to Dennis as a decision list
- 0.17 What's Missing refreshed after the quarantine audit: added the thirteen operational policy calls to the Dennis-decisions bucket and the operations-manual rebuild path to housekeeping; unlock-order line updated
- 0.18 Operations manuals adopted (July 11, Palmer's directives): author resolved as Dennis Lanni; em dash rule lifted for project documents (scanners updated accordingly); retired name removed x7; builder reference removed from the INS-010 org chart; standard disclaimer added to all five; every factual claim verified, four new register entries (G1-G4) with source URLs incl. the Treasurer's 8855 reporting trio and Sacramento County's direct-levy instruction letter; all five schema-validated against originals, rendered, swept CLEAN, and promoted to 02_PROGRAM/OPERATIONS with originals archived in quarantine as received
- 0.19 Workbook formula errors fixed (July 11, Palmer's go-ahead, resolves question 8): v1.1_corrected created per the spreadsheet skill; row 5 reprinted from Builder Incentives (\$B\$9) to Development Cost Period (\$B\$10), row 6 from \$B\$10 to Soft Cost Period (\$B\$11), 60 columns each; diff guard confirms exactly 120 cells changed; recalculation clean across 1,019 formulas; before-and-after proof with injected test inputs (original: month-1 hard costs 0; corrected: 10,000/month for 12 months, 0 at month 13); v1 original bit-identical and preserved
- 0.20 Workbook name correction (July 11, caught by the builder): the retired program name survived on the workbook cover because the package scanner had never read spreadsheet text; Cover!B5 corrected, internal version label bumped, zero School references confirmed by raw-archive scan, formula fixes verified intact, recalculation clean; the v1 original moved untouched to 02_PROGRAM/ARCHIVE_ORIGINALS; the permanent scanner now extracts all xlsx cell text, headers, and properties (proven: canonical file clean, archived original flags as expected and is exempt)

1. Evidence base (01_EVIDENCE)

- 1.1 Claims Register with verdict per claim (A1-F5), every claim URL-sourced or flagged
- 1.2 Statutes verified: Mello-Roos Act 53311 et seq.; 53345.8 (3:1 statutory value-to-lien); CDIAC appraisal standards
- 1.3 Mitigation Fee Act 66000-66025 + AB 602 transparency rules verified
- 1.4 SB 684 (2023) + SB 1123 (2024) ministerial 10-lot pathway verified

- ☑ 1.5 Competitors verified: SCIP (CSCDA; ~\$500K typical minimum, ~4-5% issuance costs, pooled ~3x/yr) and BOLD (CMFA; ~\$550M, 65+ projects, 12,000+ units since 2020)
- ☑ 1.6 Fee burden verified: Terner Center studies (\$23,455 avg SF fee 2015, ~3x national; can exceed \$150K/unit; LIHTC 2020-23 avg ~\$19,806/unit)
- ☑ 1.7 Market size verified against Census primary files: CA 2025 = 103,856 total units; 62,372 in 1-4 unit structures (internal figures matched exactly)
- ☑ 1.8 County table rebuilt from Census county file; variances vs. earlier internal table logged
- ☑ 1.9 Private lending rate range verified (~9.5-15% in 2025-26)
- ☑ 1.10 Domain RDAP checks (available: insiteprogram.com, insitecalifornia.com, insitecfd.com; nothing purchased)
- ☑ 1.11 Preliminary trademark screen (live INSITE registration exists in software class; counsel clearance flagged)
- ☑ 1.12 Final skeptic sweep across all 36 canonical artifacts including table-aware deck text and website text; handout set CLEAN after the primer pilot line was genericized; verify_map PASS

2. Program documents (02_PROGRAM)

- ☑ 2.0 INS-000 Plain-Language Primer (soup-to-nuts education for stakeholder conversations): md + branded PDF; content mechanically verified; converter double-numbering bug found and fixed, Master Plan PDF rebuilt with the same fix
- ☑ 2.0a INS-003 RMA Design and Issuer Strategy memo (md + PDF): zone-per-annexation RMA template design with cited precedents (Escondido, Chula Vista, Roseville, ABAG); JPA decision framed with hybrid recommendation and jurisdiction-three gate; five questions queued for bond counsel; reusable tools/md2pdf.py converter added
- ☑ 2.0b INS-004 Sourcing Strategy memo (md + PDF): three-rule split (independence functions never in-house; design bought once and owned; administration contracted with shadow/transition clauses then insourced on four triggers); verified that San Diego, Vacaville, Union City, TVUSD, and ABAG all contract CFD administration; Section 53317(d) cost recovery documented
- ☑ 2.0c INS-005 Credibility Plan (md + PDF): direct response to Dennis's July 9 track-record email; five pillars (borrowed tenure, 44-year-old mechanism, policy conservatism, BOLD-from-zero precedent, transparency brand); scripted talk track for city, developer, and capital audiences; consultant selection criteria; primer Q&A extended with Q13
- ☑ 2.0d INS-002 Pre-Build Brief (md + PDF): defaults, caveats, and Dennis-needs stated before the whitepaper, per instruction
- ☑ 2.1 INS-002 Program Whitepaper, docx: executive summary; the problem (fee burden + capital cost); the mechanism (CFD annexation); structure and roles table (issuer vs. INSITE); underwriting policy (4:1 over 3:1 floor); eligible costs (school fees excluded initially); market analysis with shown arithmetic; competitive landscape (SCIP/BOLD positioning); pilot description; phased JPA/direct-city strategy; risk factors; disclaimers
- ☑ 2.2 INS-002 Whitepaper rendered: branded PDF (5 pages, structure map embedded on p.3, confirmed via image extraction), editable docx (pandoc, opens clean: 58 paragraphs, 2 tables), content sweep CLEAN (all locked corrections hold; pilot generic; School dropped; consultant seats marked in progress)
- ☑ 2.3 INS-201 Developer Data Package Checklist built fresh from Dennis's Appendix E source (which runs E.1-E.10, correcting the earlier E.1-E.8 note): md + branded PDF + editable docx (12 tables); adds project-info block, submission rules with file-naming convention, eligibility snapshot, per-section purpose note, and an administrator verification box; 65 checkbox rows confirmed in the PDF text layer (55 document items + 10 verification items); sweep CLEAN
- ☑ 2.4 Document Library Register built (md + PDF): 15 entries, status and next action for every publication number
- ☑ 2.5 INS-102A DCF/Bulk Sale Workbook v1 carried into package (existing asset, reviewed)
- ☑ 2.6 Fix list for existing manuals logged inside the Document Library Register (INS-101 cover typo; INS-102 footer mislabel; workbook defects pending question 8)

3. Brand (04_BRAND)

- ☑ 3.1 Brand kit one-pager (PDF + html source): colors with usage, type system as built (Helvetica headings, Georgia long-form), logo system with clear-space and misuse rules, voice values and writing rules from INS-001, standard disclaimer verbatim; single page confirmed
- ☑ 3.2 Logo SVG masters built: INSITE_Mark, INSITE_Logo_Horizontal, INSITE_Logo_Reversed; 4x4 grid with green staircase cluster reconstructed by pixel analysis of the legacy header; tagline drops School per standing decision; legacy Header_2.png marked retired; wkhtmltopdf SVG-text scaling bug found and fixed (explicit width/height), rasters autocropped
- ☑ 3.3 Existing icon/asset set carried into package (11 PNGs)
- ☑ 3.4 Standard_Disclaimer.md created; identical block verified present in all four new PDFs

4. Marketing one-pagers (03_MARKETING)

- ☑ 4.1 Developer one-pager PDF: fee-timing squeeze with Terner numbers, four-step process, eligibility box, labeled cost targets, feasibility-screening call to action (contact details deferred to launch); 1 page
- ☑ 4.2 City/agency brief PDF: once-only issuer actions (53312.7 policies, master district), never-does list with the Elk Grove "no financial liability or risk" quote (8 words, cited), resident protections incl. 53321(d) and the 2 percent burden benchmark, precedent districts and programs; 1 page
- ☑ 4.3 Capital partner brief PDF: security stack (lien, 4:1, zone isolation 53339.3(d), 53321(d)), servicing model, pipeline math with labeled assumption, a read-this-first honesty box, securities-offer disclaimer added; 1 page
- ☑ 4.4 Sweep CLEAN on all four PDFs: token checks against the Claims Register, quote-length guard, no banned phrases, School absent from program name. Note: the image viewer was returning blanks this session, so page inspection used mechanical audits (single-page confirmation, embedded-image counts, band and ink-density checks) on the same pipeline visually verified earlier

5. Website (05_WEBSITE)

- ☑ 5.1 Single-file index.html, self-contained: zero external assets confirmed by scan (system fonts, inline SVG logo, inline CSS/JS); citation links are navigation only
- ☑ 5.2 Sections built: pre-launch banner, hero with three sourced stats, how-it-works four steps with annexation strip and protections note, who-it-serves three cards, calculator, evidence table (10 sourced claims), five-question FAQ, contact placeholder, footer

- ☑ 5.3 Calculator: cash vs private loan vs land-secured; nine editable inputs, every default labeled with its source or estimate status; formulas printed on the page; unit-tested in node against python ground truth incl. zero-rate edge; coverage-cushion input added so defaults reproduce the whitepaper example (\$2,298 vs roughly \$2,300); honesty box states future homeowners pay the special tax and developers pay it on unsold lots
- ☑ 5.4 Pre-launch banner at top, full standard disclaimer plus securities sentence in footer
- ☑ 5.5 Rendered at 1440 and 390 widths with JavaScript on (screenshots in 05_WEBSITE/qc). JS execution proven in the engine: rendered text layer contains the computed values. Honest caveat: the session image viewer is returning blanks, so eyeball inspection is pending; mechanical audits (header/band structure, ink density, anchor integrity) pass and the screenshots are packaged for human review
- ☑ 5.6 No trackers, no cookies, no analytics, no external requests; stated on the page and verified by scan; local file only, nothing deployed

6. Stakeholder deck (06_DECK)

- ☑ 6.1 14-slide deck built with pptxgenjs per the skill constraints: navy sandwich, parcel-grid motif, native county bar chart, embedded structure map, roles and competitive tables, risk slide, status-and-asks close with full disclaimer and speaker notes
- ☑ 6.2 Schema validator: All validations PASSED
- ☑ 6.3 All 14 slides rendered to a thumbnail grid (06_DECK/qc); table-aware token sweep CLEAN; embedded pictures as designed. Viewer outage: thumbnails packaged for human review

7. Build log (07_BUILDLOG)

- ☑ 7.1 Decisions log: ten entries (Build_Log Part 2)
- ☑ 7.2 Question batch: ten conversational questions, no acronyms, each with a working answer (Build_Log Part 1)
- ☑ 7.3 Cut list: six entries (Build_Log Part 4)
- ☑ 7.4 Corrections log: nine entries (Build_Log Part 3)

8. Red team (08_REDTEAM)

- ☑ 8.1 Kill Memo: six attacks argued (legal, credit, competitive, operational, reputational, execution/key-person), each with survivors, casualties, and residual risk
- ☑ 8.2 Casualties table in the memo; global sweep confirms every casualty absent from handout surfaces
- ☑ 8.3 Completeness table in the Kill Memo: all ten plan deliverables verified done

9. Packaging and handoff

- ☑ 9.1 Root README written: reading order, directory map, standing rules, disclaimer
- ☑ 9.2 Local git repository initialized and committed (push left to the owner; no credentials used)
- ☑ 9.3 Full canonical tree synced to outputs; quarantine preserved in the repo, clearly labeled, excluded from deliverables
- ☑ 9.4 Final handoff message delivered with the question batch

Open items needing Dennis's input [!] (will also appear in the Build Log question batch)

- ⚠ Q1 Trademark: proceed with INSITE pending counsel clearance, or clear alternates first?
- ⚠ Q2 Domain preference among available options (insiteprogram.com / insitecalifornia.com / insitecfd.com)?
- ⚠ Q3 Public naming: "Development Impact & School Fee Financing Program" vs. dropping "School" until school fees are in scope (materials currently drop it)?
- ⚠ Q4 Pilot facts for external use: can the 27-lot City of Sacramento project be described publicly, and at what specificity?
- ⚠ Q5 Entity on external materials: HGF Management Company LLC as-is, or pending NV/CA entity decision?
- ⚠ Q6 Consultant selection (INS-005): shortlist and interview the special tax consultant and tax roll administrator (criteria in INS-005), select bond counsel, and confirm the named advisor role and one-page bios for the credibility bench
- ⚠ Q7 Quarantined drafts (see 09_QUARANTINE_UNVERIFIED/QUARANTINE_README): run INS-002/INS-201/OPERATIONS set through full verification and adopt, or discard and rebuild fresh under the locked corrections?
- ⚠ Q8 Minimum financing size: no verified minimum exists, so INS-201 says "determined during feasibility screening." What floor does Dennis want to publish, if any?