

INSITE™ BUILD CHECKLIST

Live tracker for every item in the package | companion to the Master Plan | July 13, 2026 (rev 40)

Every item in the package, tracked live. Plan control document, companion to the Master Plan.

Legend: [x] done and verified | [~] in progress | [] not started | [!] needs Dennis's input (also logged in Build Log)

Updated: July 9, 2026 (rev 2: map corrections)

0. Plan and controls (00_PLAN)

- ☒ 0.1 Master Plan, markdown source
- ☒ 0.2 Master Plan, branded PDF, visually QC'd page by page
- ☒ 0.3 Program Structure Map, SVG master (parties, flows 1-8, annexation model, servicing loop)
- ☒ 0.4 Program Structure Map, PDF, collision-checked and re-rendered
- ☒ 0.5 Build Checklist (this document) + PDF
- ☒ 0.6 Standing rule saved: plan is presented before anything is built
- ☒ 0.7 Correction (July 9, caught in review): flow 4 was caption text, not a numbered node, and the Specialty Consultants box was orphaned. Both fixed. Added verify_map.py: mechanical audit for unbroken 1..N numbering and box connectivity; now passing and runs before any map ships
- ☒ 0.8 Correction (July 9, standing rule from Dennis): documents are prepared for Dennis Lanni only; Gene Palmer is not a company principal and does the build work. Recipient lines corrected across Master Plan, Build Checklist, INS-000, INS-003, INS-004; rule saved as a standing memory
- ☒ 0.9 Full verification sweep (July 10): six agents (mechanical, compliance, data recompute, links, truth audit, sync) plus page-by-page visual contact sheets; seven findings fixed; final sweep CLEAN; report filed at 07_BUILDLOG/Verification_Report_2026-07-10
- ☒ 0.10 Quarantine event (July 10): seven unknown-provenance documents (INS-002, INS-201, OPERATIONS set) found in the working tree, failed on-arrival scans, moved to 09_QUARANTINE_UNVERIFIED, never synced to outputs; decision queued as Q7
- ☒ 0.11 Second full verification loop (July 11, post-completion): zero content findings across all agents; three verification-infrastructure fixes (workbook-defect detector matched relative not absolute references, corrected and defects precisely recorded with staged fixes; stale website screenshots recaptured from the shipped page; human-review contact-sheet pack regenerated at 07_BUILDLOG/qc). Links 48 of 51 clean, remainder bot-blocked and previously verified via second route
- ☒ 0.12 What's Missing checklist built (md + PDF, 00_PLAN): plain-language gap list in four buckets (Dennis decisions, professional signatures, real-world proof, housekeeping), each entry with the why and what it blocks; swept clean
- ☒ 0.13 Correction (July 11, caught by the builder in a live browser): website card text was near-invisible inside the navy band (CSS color inheritance; headings at 1.00 contrast, bullets at 1.17). Fixed; screenshots recaptured; and the verification gap closed permanently with a WCAG contrast agent (tools/contrast_check.py) that proved 15 failures on the old page and clean on the fixed page plus all four other web artifacts
- ☒ 0.14 Copy correction (July 11, raised by the builder): calculator label "Developer cash out on day one" read like money received rather than money spent (idiom collision). Replaced on all three cards with "Cash you pay on day one" plus a plain parenthetical; contrast agent re-passed, calculator execution re-proven, screenshots recaptured
- ☒ 0.15 Overclaim correction (July 11, raised by the builder): hero and headline copy implied the builder pays nothing, contradicting the calculator's own honest costs. Reworded to "Most of that check/cash" on the website and developer one-pager, added a hero sentence naming the costs the builder still pays, and tightened primer step 6; all three re-rendered and verified
- ☒ 0.16 Quarantine audit filed (07_BUILDLOG/Quarantine_Audit.md + PDF): all five operations manuals read line by line with page-cited findings in six defect classes (retired name x7, em dashes x95, builder named as staff, 13 invented commitments stated as policy, zero disclaimers incl. the external-classified guide, zero provenance) plus a fairness record of what they got right; question 9 recommendation sharpened to salvage-the-skeleton, rebuild-the-content, and hand the 13 invented commitments to Dennis as a decision list
- ☒ 0.17 What's Missing refreshed after the quarantine audit: added the thirteen operational policy calls to the Dennis-decisions bucket and the operations-manual rebuild path to housekeeping; unlock-order line updated
- ☒ 0.18 Operations manuals adopted (July 11, Palmer's directives): author resolved as Dennis Lanni; em dash rule lifted for project documents (scanners updated accordingly); retired name removed x7; builder reference removed from the INS-010 org chart; standard disclaimer added to all five; every factual claim verified, four new register entries (G1-G4) with source URLs incl. the Treasurer's 8855 reporting trio and Sacramento County's direct-levy instruction letter; all five schema-validated against originals, rendered, swept CLEAN, and promoted to 02_PROGRAM/OPERATIONS with originals archived in quarantine as received
- ☒ 0.19 Workbook formula errors fixed (July 11, Palmer's go-ahead, resolves question 8): v1.1_corrected created per the spreadsheet skill; row 5 repointed from Builder Incentives (\$B\$9) to Development Cost Period (\$B\$10), row 6 from \$B\$10 to Soft Cost Period (\$B\$11), 60 columns each; diff guard confirms exactly 120 cells changed; recalculation clean across 1,019 formulas; before-and-after proof with injected test inputs (original: month-1 hard costs 0; corrected: 10,000/month for 12 months, 0 at month 13); v1 original bit-identical and preserved
- ☒ 0.20 Workbook name correction (July 11, caught by the builder): the retired program name survived on the workbook cover because the package scanner had never read spreadsheet text; Cover!B5 corrected, internal version label bumped, zero School references confirmed by raw-archive scan, formula fixes verified intact, recalculation clean; the v1 original moved untouched to 02_PROGRAM/ARCHIVE_ORIGINALS; the permanent scanner now extracts all xlsx cell text, headers, and properties (proven: canonical file clean, archived original flags as expected and is exempt)
- ☒ 0.21 Package-wide School audit run at Palmer's direction (July 11): six agents over every format incl. deck notes, xlsx internals, docx tables and headers, and SVG text; zero retired-name uses in the live package; 55 mandated exclusion notes confirmed in place across 32 files; 61 record mentions and 32 exempt archived hits as designed; 12 review items all benign; bonus catch: Education Code 17620 and Government Code 65995 in INS-202 had escaped the earlier statute scan's number pattern, both now verified to the Treasurer's Debt Financing Guide as

register claim G5

- ☑ 0.22 Name-candidate sprint at Palmer's direction (July 11): 158 candidates generated across three angles (site-family excluded by design), each checked live against the Verisign .com registry; 42 unregistered survivors ranked best to worst in 04_BRAND/Name_Candidates.md with the top three web-screened for collisions (FeeRoll clean, TractRoll clean, LandCarry flagged for a US real-estate fund using the phrase); memo mandates immediate registration of Dennis's picks and attorney knockout searches per question 1
- ☑ 0.23 Trademark record pulled and reconciled (July 11, Palmer's request): Reg. 6610415 details confirmed (Insite Software Solutions, Class 42 SaaS e-commerce, filed 1/25/2017, first use 8/31/2016, registered 1/11/2022, Live, assignment recorded 11/6/2024); register claim F4 enriched; corrected the same-day name memo, which had misdescribed the mark as financial services against the register's own correct entry
- ☑ 0.24 The .org rerun (July 11, Palmer's direction): all 158 name candidates checked against Public Interest Registry's RDAP service (endpoint validated both directions, zero errors); 118 of 158 unregistered; every one of the 42 .com survivors also has its .org free, all eight tier-one names included; 76 org-only names noted as curiosities; memo updated with matched-pair guidance
- ☑ 0.25 Quarantine Audit No. 2 filed (07_BUILDLOG): 31-file inventory fully accounted; 30 of 30 content files bit-identical to their introduction commit with exactly one commit each; README's single change is the documented resolution note; zero new arrivals; outputs isolation proven; references confined to nine record surfaces and zero audience surfaces; verdict sealed provenance archive with zero open items
- ☑ 0.26 What's Missing refreshed: the cleared-name item now carries the confirmed registration details and the 42-name fallback bench; the web-address item now carries the matched .com/.org availability and the site-family caveat
- ☑ 0.27 Contact details filled at Palmer's direction (July 11): HGF Management Company, Dennis Lanni, Founder, insite-ca.org on the website contact section and all three one-pager calls to action; insite-ca.org verified registered (the dictated spelling insight-ca.org verified nonexistent); all pages re-rendered, one page each, contrast clean, screenshots recaptured
- ☑ 0.28 Whitepaper v1.1 placeholder edition released (md, PDF, Word): launch-dependent blanks bracketed as explicit placeholders (bond counsel, consultant, administrator, advisor), program contact and website added, change log appended, version residues fixed; v1.0 retained; library register row added
- ☑ 0.29 What's Missing superseded by the plain checklist at 00_PLAN/TODO.txt per Palmer's items 1 through 14: name and web-address items removed (INSITE kept as placeholder), School item removed (package-wide audit stands at zero), resolved entries removed, manuals and thirteen-numbers items removed as resolved, contact and whitepaper items completed and removed; Delivery_Order_for_Dennis.txt created with the forward-cascade sequencing rule; his item 7 (a PubMed research entry) matched nothing on this list and nothing was removed for it
- ☑ 0.30 Repository push attempted at Palmer's direction: remote configured, branch master ready, push correctly blocked on credentials in this environment does not and should not hold; portable git bundle (insite.bundle) delivered with two-command push instructions; raw.githuback preview links for the website, calculator, one-pagers, and brand kit prepared and listed in TODO.txt, live the moment the push lands
- ☑ 0.31 Broken web images fixed (July 11, caught by the builder on the live brand kit): all four web artifacts referenced logos and icons by container-absolute file paths that render only inside the build machine, so every preview link served broken images while every local check passed; all 18 images now embedded directly into the pages as data (logos as their vector masters), zero absolute paths remain, contrast re-passed on all four, PDFs re-rendered at one page each, logo rendering pixel-proven; the stale School-decision line in the brand kit updated to reflect the recorded decision; the permanent verifier gained a portability check so environment-absolute paths are a detected defect class forever
- ☑ 0.32 Logo tagline clipping fixed (July 11, caught by the builder on the live brand kit): Chrome's Helvetica runs wider than the build engine's, pushing DEVELOPMENT IMPACT FEE past the logo's right edge; both SVG masters now pin the tagline lines with textLength so every rendering engine fits them identically; data URLs refreshed in all four web artifacts, PNG masters regenerated, right-edge ink check proves clean margins, PDFs re-rendered at one page
- ☑ 0.33 Embedded icons slimmed to web size across the three one-pagers (120 px sources for 20 px display), cutting the pages to roughly a tenth of their weight with no visual change; PDFs re-rendered at one page, contrast clean
- ☑ 0.34 Calculator execution-cost field clarified (July 11, caught by the builder reading the live site): the caption "Founder estimate" under a dollar field could be misread as the founder paying the cost; the label now says the builder pays, and the caption now reads as the founder's working estimate of the targeted range, with the \$17,500 default identified as the midpoint of register entry F1's \$5,000 to \$30,000 range; figure and math unchanged
- ☑ 0.35 Tagline fix confirmed working live and an over-correction discarded (July 11): after the builder's force-push, a stale cache screenshot and then a misread compressed screenshot were taken as proof the width pin failed in Chrome; a smaller-type replacement was built and packaged but never shipped; the builder's own eyes on the fresh page settled it, the original 0.32 fix renders correctly, the replacement was discarded and the local repository reset to match the published commit exactly; verification lesson recorded: rendering verdicts come from full-resolution captures or the human, never from squinting at compressed thumbnails
- ☑ 0.36 Trademark knockout screen run at the builder's direction (July 11): Class 36 searched for live marks sounding like the program name; two decisive hits verified against USPTO's own status system, the exact mark INSITE (serial 98837494, published for opposition, insurance administration) and the homophone INSIGHT CAPITAL SOLUTIONS (serial 99761274, financing services); the supplied rule is tripped twice, so per its own words the name stops and Option A follows; findings memo written with per-row sources, register entries F5 through F7 added, TODO updated; Option A's definition appears in no project document and awaits the builder's one-line confirmation
- ☑ 0.37 INS-301 agency guide reviewed against the package (July 11): Dennis's new outline registered in the library, comparison memo filed with two substantive deltas escalated to the question batch (school-fee eligibility contradicting the launch exclusion; warehouse credit facility versus one-note-per-project), mechanical defect list captured for the cleanup pass, no content adopted
- ☑ 0.38 Dennis's five focus-area gaps built in one run (July 12, at the builder's fix-all order): INS-302 Developer Guide v1.0 consolidating four manuals plus new construction-phase and FAQ chapters; the fee estimator page with per-category entry, statewide default, and the school-fee exclusion enforced; the statewide fee database kit with Airtable schema, workflow, and the posting law verified into the register as G6 (Government Code 65940.1); INS-303 Investor Guide outline v0.1 with the public-versus-portal split decided per chapter; and the tax-equivalent yield calculator built from scratch after the founder's Lovable link proved unfindable in Drive; both new pages contrast-clean and container-path-free; the new site links were caught navy-on-navy by the contrast agent and fixed before shipping; site captures refreshed
- ☑ 0.39 INS-301 built out in full at the builder's order (July 13): ten chapters and seven appendices drafted from the founder's outline with his Chapter 6 expanded, the two open decisions marked in place rather than resolved by fiat, the outline's dozen defects corrected, and sample legal instruments presented as bond-counsel term maps; claims discipline enforced end to end, with eight new register entries verified at primary sources (G8 through G15: the 10 percent protection, prepayment authority, future annexation statute, the Roseville-Escondido-Chula Vista precedent trio with Chula Vista's own impact-fee financing district, the goals-and-policies gate, formation timeline, SCIP founding, buyer

notice) and a 28-family crosswalk proving every guide claim register-backed both ways; visual verification run page by page: six pages rasterized, blank and edge-clipping checks clean, tables confirmed rendering as true grids, pages eyeballed at full resolution, contact sheet filed for the builder

☑ 0.40 Page margins fixed package-wide (July 13, caught by the builder during the visual pass): the band converter printed with zero top margin, so every page after the first began at the paper's edge; the converter now prints a 12-millimeter top margin on every page and carries an embedded margin gate that hard-fails any render with ink in the top strip; all 26 band PDFs regenerated with their original titles and typefaces recovered from the PDFs they replaced; the checklist's own pipeline given the same margin; one regeneration casualty caught and corrected (this checklist briefly lost its checkbox styling to the generic converter and was rebuilt through its own)

☑ 0.41 INS-301 appendices built out in full at the builder's order (July 13, "boil the ocean"): the term-map skeletons replaced with a complete sample participation agreement in ten articles and five complete sample resolutions, every sample bannered on its face as not for execution and subject to bond counsel; six flow diagrams generated in brand style and rendered into the document; the responsibility matrix expanded to thirteen functions with a professionals column; the document suite written out with key terms per agreement; the glossary grown to thirty-five terms; five detailed checklists added; the builder's uploaded CMFA form joining resolution filed verbatim in the evidence library, registered as G16, and used as the model for the new E-1 joining resolution the outline had promised; guide now ten pages at v0.95, crosswalk at 29 families clean, margins clean on every page, diagram rendering proven by brand-color signature after the image viewer went blank mid-session, contact sheet refreshed for the builder's eyes

☑ 0.42 July 13 intake analyzed and filed (nine documents): five external references into the evidence library (CMFA CFD policies validating the program's four-to-one, 2 percent, escalation, foreclosure, appraisal, and school-fee-agreement standards one for one; CSCDA's 2026 SCIP overview putting the pool's own typical box at 50 to 250 units and stating SCIP now finances school fees; the SCIP operations manual with the August 10 county deadline and reimbursement mechanics; both CMFA SB 165 accountability reports with observed small-district levies and administrative costs; BOLD's developer application as the INS-201 benchmark, with two intake questions worth adopting); register entries G17 through G21 added; three founder-side strategy memos quarantined with the bench intel recorded in the Build Log (bond counsel Brad Neill at Stradling already engaged, Webb Municipal Finance the consultant candidate, meet Brad first); the proposed city-staff implementation manual reserved as INS-304 after its suggested number collided with the Developer Guide; question 11 opened on splitting an administration agreement from the participation agreement; the guide's SCIP section strengthened with the pool-box fact, crosswalk now 30 families clean

☑ 0.43 The Word edition of INS-301 fixed as a class (July 13, builder's catch, his second report of missing appendix information): his uploaded City Participation Guide file proved to be a valid but empty Word shell, body two kilobytes, created July 9, filed in quarantine as evidence of a recurring blank-export problem on the founder's side; our own Word build was separately guilty, carrying zero embedded images and six literal diagram-placeholder residues because the PDF pipeline's image syntax never translated to Word; the diagrams now render to PNG and embed properly, and the rebuilt Word file runs sixteen pages with all six diagrams inside, all seven appendices, zero residues, verified through its own PDF export with the diagram pages confirmed by brand-color signature and a contact sheet filed for the builder's eyes; the PDF edition was already complete and untouched

☑ 0.44 Tier 1 beef-up built and verified, guide to v0.97 (July 13): Appendix H worked example, a 20-lot deal in real arithmetic with every figure labeled illustration-only (the four-to-one, three-to-one, and two-percent tests all shown passing with stated headroom, computed fresh rather than pulled from the workbook's known-buggy cells); Appendix I annual administration calendar anchored on the July 1 fiscal year, the August 10 county filing deadline, and the December and April installments; the founder's Figure 6-1 finally drawn as diagram B-7 plus a parties map as B-8; sample resolution of formation added as E-5 with the suite renumbered; a county checklist added as G-5; statewide-benchmark facts woven through the chapters (two-percent escalation cap and thirty-year term norms, Teeter Plan full-levy treatment, SB 165 accountability reporting named, CEQA at screening, the statewide pool's \$500,000 floor, the agency's verification role); register entries G19 and G20 amended at their sources for the CEQA and Teeter facts; crosswalk extended to 36 families, all clean both ways; both editions re-verified page by page, twelve-page PDF with margins clean and diagram pages confirmed by brand-color signature, nineteen-page Word file with all eight diagrams embedded

☑ 0.45 Question 10 answered and cascaded (July 13): the builder confirmed the pipeline reading with one sharpening, each project or annexation carries its own note, the warehouse line and the credit facility are one and the same instrument, and that facility funds every origination until the optional bond take-out once the properties stabilize; the answer flipped through every surface in one sweep, whitepaper first per the delivery discipline: whitepaper v1.1 gained section 11 stating the confirmed three-altitude platform, the guide moved to v0.98 with five pending markers converted to confirmed language, the investor outline's gated chapters unlocked, the decisions memo records the resolution with school fees now the lone open decision, the Build Log entry answered in place, the TODO ticked, and a stale Kill Memo pointer that still called minimum deal size question 10 caught and corrected during the sweep; eight documents re-rendered through the margin gate, residue sweeps clean

1. Evidence base (01_EVIDENCE)

- ☑ 1.1 Claims Register with verdict per claim (A1-F5), every claim URL-sourced or flagged
- ☑ 1.2 Statutes verified: Mello-Roos Act 53311 et seq.; 53345.8 (3:1 statutory value-to-lien); CDIAC appraisal standards
- ☑ 1.3 Mitigation Fee Act 66000-66025 + AB 602 transparency rules verified
- ☑ 1.4 SB 684 (2023) + SB 1123 (2024) ministerial 10-lot pathway verified
- ☑ 1.5 Competitors verified: SCIP (CSCDA; ~\$500K typical minimum, ~4-5% issuance costs, pooled ~3x/yr) and BOLD (CMFA; ~\$550M, 65+ projects, 12,000+ units since 2020)
- ☑ 1.6 Fee burden verified: Turner Center studies (\$23,455 avg SF fee 2015, ~3x national; can exceed \$150K/unit; LIHTC 2020-23 avg ~\$19,806/unit)
- ☑ 1.7 Market size verified against Census primary files: CA 2025 = 103,856 total units; 62,372 in 1-4 unit structures (internal figures matched exactly)
- ☑ 1.8 County table rebuilt from Census county file; variances vs. earlier internal table logged
- ☑ 1.9 Private lending rate range verified (~9.5-15% in 2025-26)
- ☑ 1.10 Domain RDAP checks (available: insiteprogram.com, insitecalifornia.com, insitecfid.com; nothing purchased)
- ☑ 1.11 Preliminary trademark screen (live INSITE registration exists in software class; counsel clearance flagged)
- ☑ 1.12 Final skeptic sweep across all 36 canonical artifacts including table-aware deck text and website text; handout set CLEAN after the primer pilot line was genericized; verify_map PASS

2. Program documents (02_PROGRAM)

- ☑ 2.0 INS-000 Plain-Language Primer (soup-to-nuts education for stakeholder conversations): md + branded PDF; content mechanically verified; converter double-numbering bug found and fixed, Master Plan PDF rebuilt with the same fix
- ☑ 2.0a INS-003 RMA Design and Issuer Strategy memo (md + PDF): zone-per-annexation RMA template design with cited precedents (Escondido, Chula Vista, Roseville, ABAG); JPA decision framed with hybrid recommendation and jurisdiction-three gate; five questions queued for bond counsel; reusable tools/md2pdf.py converter added
- ☑ 2.0b INS-004 Sourcing Strategy memo (md + PDF): three-rule split (independence functions never in-house; design bought once and owned; administration contracted with shadow/transition clauses then insourced on four triggers); verified that San Diego, Vacaville, Union City, TVUSD, and ABAG all contract CFD administration; Section 53317(d) cost recovery documented
- ☑ 2.0c INS-005 Credibility Plan (md + PDF): direct response to Dennis's July 9 track-record email; five pillars (borrowed tenure, 44-year-old mechanism, policy conservatism, BOLD-from-zero precedent, transparency brand); scripted talk track for city, developer, and capital audiences; consultant selection criteria; primer Q&A extended with Q13
- ☑ 2.0d INS-002 Pre-Build Brief (md + PDF): defaults, caveats, and Dennis-needs stated before the whitepaper, per instruction
- ☑ 2.1 INS-002 Program Whitepaper, docx: executive summary; the problem (fee burden + capital cost); the mechanism (CFD annexation); structure and roles table (issuer vs. INSITE); underwriting policy (4:1 over 3:1 floor); eligible costs (school fees excluded initially); market analysis with shown arithmetic; competitive landscape (SCIP/BOLD positioning); pilot description; phased JPA/direct-city strategy; risk factors; disclaimers
- ☑ 2.2 INS-002 Whitepaper rendered: branded PDF (5 pages, structure map embedded on p.3, confirmed via image extraction), editable docx (pandoc, opens clean: 58 paragraphs, 2 tables), content sweep CLEAN (all locked corrections hold; pilot generic; School dropped; consultant seats marked in progress)
- ☑ 2.3 INS-201 Developer Data Package Checklist built fresh from Dennis's Appendix E source (which runs E.1-E.10, correcting the earlier E.1-E.8 note): md + branded PDF + editable docx (12 tables); adds project-info block, submission rules with file-naming convention, eligibility snapshot, per-section purpose note, and an administrator verification box; 65 checkbox rows confirmed in the PDF text layer (55 document items + 10 verification items); sweep CLEAN
- ☑ 2.4 Document Library Register built (md + PDF): 15 entries, status and next action for every publication number
- ☑ 2.5 INS-102A DCF/Bulk Sale Workbook v1 carried into package (existing asset, reviewed)
- ☑ 2.6 Fix list for existing manuals logged inside the Document Library Register (INS-101 cover typo; INS-102 footer mislabel; workbook defects pending question 8)

3. Brand (04_BRAND)

- ☑ 3.1 Brand kit one-pager (PDF + html source): colors with usage, type system as built (Helvetica headings, Georgia long-form), logo system with clear-space and misuse rules, voice values and writing rules from INS-001, standard disclaimer verbatim; single page confirmed
- ☑ 3.2 Logo SVG masters built: INSITE_Mark, INSITE_Logo_Horizontal, INSITE_Logo_Reversed; 4x4 grid with green staircase cluster reconstructed by pixel analysis of the legacy header; tagline drops School per standing decision; legacy Header_2.png marked retired; wkhtmltopdf SVG-text scaling bug found and fixed (explicit width/height), rasters autocropped
- ☑ 3.3 Existing icon/asset set carried into package (11 PNGs)
- ☑ 3.4 Standard_Disclaimer.md created; identical block verified present in all four new PDFs

4. Marketing one-pagers (03_MARKETING)

- ☑ 4.1 Developer one-pager PDF: fee-timing squeeze with Terner numbers, four-step process, eligibility box, labeled cost targets, feasibility-screening call to action (contact details deferred to launch); 1 page
- ☑ 4.2 City/agency brief PDF: once-only issuer actions (53312.7 policies, master district), never-does list with the Elk Grove "no financial liability or risk" quote (8 words, cited), resident protections incl. 53321(d) and the 2 percent burden benchmark, precedent districts and programs; 1 page
- ☑ 4.3 Capital partner brief PDF: security stack (lien, 4:1, zone isolation 53339.3(d), 53321(d)), servicing model, pipeline math with labeled assumption, a read-this-first honesty box, securities-offer disclaimer added; 1 page
- ☑ 4.4 Sweep CLEAN on all four PDFs: token checks against the Claims Register, quote-length guard, no banned phrases, School absent from program name. Note: the image viewer was returning blanks this session, so page inspection used mechanical audits (single-page confirmation, embedded-image counts, band and ink-density checks) on the same pipeline visually verified earlier

5. Website (05_WEBSITE)

- ☑ 5.1 Single-file index.html, self-contained: zero external assets confirmed by scan (system fonts, inline SVG logo, inline CSS/JS); citation links are navigation only
- ☑ 5.2 Sections built: pre-launch banner, hero with three sourced stats, how-it-works four steps with annexation strip and protections note, who-it-serves three cards, calculator, evidence table (10 sourced claims), five-question FAQ, contact placeholder, footer
- ☑ 5.3 Calculator: cash vs private loan vs land-secured; nine editable inputs, every default labeled with its source or estimate status; formulas printed on the page; unit-tested in node against python ground truth incl. zero-rate edge; coverage-cushion input added so defaults reproduce the whitepaper example (\$2,298 vs roughly \$2,300); honesty box states future homeowners pay the special tax and developers pay it on unsold lots
- ☑ 5.4 Pre-launch banner at top, full standard disclaimer plus securities sentence in footer
- ☑ 5.5 Rendered at 1440 and 390 widths with JavaScript on (screenshots in 05_WEBSITE/qc). JS execution proven in the engine: rendered text layer contains the computed values. Honest caveat: the session image viewer is returning blanks, so eyeball inspection is pending; mechanical audits (header/band structure, ink density, anchor integrity) pass and the screenshots are packaged for human review
- ☑ 5.6 No trackers, no cookies, no analytics, no external requests; stated on the page and verified by scan; local file only, nothing deployed

6. Stakeholder deck (06_DECK)

- ☑ 6.1 14-slide deck built with pptxgenjs per the skill constraints: navy sandwich, parcel-grid motif, native county bar chart, embedded structure map, roles and competitive tables, risk slide, status-and-asks close with full disclaimer and speaker notes
- ☑ 6.2 Schema validator: All validations PASSED
- ☑ 6.3 All 14 slides rendered to a thumbnail grid (06_DECK/qc); table-aware token sweep CLEAN; embedded pictures as designed. Viewer outage: thumbnails packaged for human review

7. Build log (07_BUILDLOG)

- ☑ 7.1 Decisions log: ten entries (Build_Log Part 2)
- ☑ 7.2 Question batch: ten conversational questions, no acronyms, each with a working answer (Build_Log Part 1)
- ☑ 7.3 Cut list: six entries (Build_Log Part 4)
- ☑ 7.4 Corrections log: nine entries (Build_Log Part 3)

8. Red team (08_REDTEAM)

- ☑ 8.1 Kill Memo: six attacks argued (legal, credit, competitive, operational, reputational, execution/key-person), each with survivors, casualties, and residual risk
- ☑ 8.2 Casualties table in the memo; global sweep confirms every casualty absent from handout surfaces
- ☑ 8.3 Completeness table in the Kill Memo: all ten plan deliverables verified done

9. Packaging and handoff

- ☑ 9.1 Root README written: reading order, directory map, standing rules, disclaimer
- ☑ 9.2 Local git repository initialized and committed (push left to the owner; no credentials used)
- ☑ 9.3 Full canonical tree synced to outputs; quarantine preserved in the repo, clearly labeled, excluded from deliverables
- ☑ 9.4 Final handoff message delivered with the question batch

Open items needing Dennis's input [!] (will also appear in the Build Log question batch)

- ⚠ Q1 Trademark: proceed with INSITE pending counsel clearance, or clear alternates first?
- ⚠ Q2 Domain preference among available options (insiteprogram.com / insitecalifornia.com / insitecfd.com)?
- ⚠ Q3 Public naming: "Development Impact & School Fee Financing Program" vs. dropping "School" until school fees are in scope (materials currently drop it)?
- ⚠ Q4 Pilot facts for external use: can the 27-lot City of Sacramento project be described publicly, and at what specificity?
- ⚠ Q5 Entity on external materials: HGF Management Company LLC as-is, or pending NV/CA entity decision?
- ⚠ Q6 Consultant selection (INS-005): shortlist and interview the special tax consultant and tax roll administrator (criteria in INS-005), select bond counsel, and confirm the named advisor role and one-page bios for the credibility bench
- ⚠ Q7 Quarantined drafts (see 09_QUARANTINE_UNVERIFIED/QUARANTINE_README): run INS-002/INS-201/OPERATIONS set through full verification and adopt, or discard and rebuild fresh under the locked corrections?
- ⚠ Q8 Minimum financing size: no verified minimum exists, so INS-201 says "determined during feasibility screening." What floor does Dennis want to publish, if any?