

WHAT'S MISSING, AND WHY IT MATTERS

The honest gap list before INSITE can do a real deal | HGF Management Company | July 2026

The honest gap list: everything the finished package still needs before INSITE can do a real deal, in plain language.

Prepared for Dennis Lanni | HGF Management Company | July 2026

First, the explanation

The document package is complete and verified. Every page that could be built without a decision, a licensed professional, or real-world proof has been built. What remains falls into four buckets, and knowing which bucket an item sits in tells you who has to move: **decisions only Dennis can make, signatures only outside professionals can supply, proof only the real world can give, and small housekeeping the build flagged for human hands.** Nothing below is a surprise; each item traces to the question batch, the sourcing plan, or the verification record. Each entry says what is missing, why the program needs it, and what stays stuck until it exists.

Bucket 1: Decisions only Dennis can make

Missing: a legally cleared program name. A software company already holds a live federal trademark on "INSITE." A trademark attorney's clearance letter (or a backup name) is what stands between the brand and a cease-and-desist after launch. Until it exists, nothing carrying the name should go public: no website, no printed handouts, no filings. Cost of getting it now is small; cost of getting it later is a rebrand.

Missing: a purchased web address. Three good ones sit available today: insiteprogram.com, insitecalifornia.com, insitecdf.com. Available means anyone else can take them tomorrow. Until one is bought, there is no public home for the site that is already built, no program email addresses, and no contact line to print on the one-pagers.

Missing: the final word on "School" in the name. Every document currently reads "Development Impact Fee Financing Program" because school fees are off the menu at launch. If Dennis wants "School" back, it is one find-and-replace, but the decision has to land before anything prints, because a name promising something the program cannot deliver invites the wrong first conversation.

Missing: the rule for talking about the pilot. All materials describe it generically ("a small finished-lot subdivision in the Sacramento area"). Specifics (the city, the lot count, dates) need Dennis's sign-off and possibly the landowner's, because it is their project being pointed at. Until then, the deck and whitepaper stay generic, which costs a little persuasive power with capital audiences who love a named example.

Missing: the final company entity. HGF Management Company is on every page. If a new legal entity is coming, contracts, bank accounts, and the print run all wait on it. Cheap to change today, expensive after documents are signed.

Missing: a minimum deal size policy. The intake form says "determined during feasibility screening" because no honest number exists yet. Nothing is blocked today, but before the program advertises eligibility, Dennis either publishes a floor or deliberately publishes none. The build's recommendation: none until the pilot proves the economics.

Missing: the go-ahead to fix the analysis spreadsheet. Two formula errors are confirmed and precisely mapped: the hard-cost row points at the wrong assumption cell and silently zeroes construction costs out of the model, which overstates every value it produces, and the soft-cost row is off by one. The corrected formulas are staged and take minutes to apply to a copy. Until the word comes, the workbook cannot be trusted for any real underwriting.

Missing: a verdict on the quarantined drafts. Seven documents of unknown origin (including five operations manuals) sit in a labeled quarantine folder. They failed quality scans as found. Dennis picks: scrub and adopt them, or discard and write the operations manuals fresh. The operations manual series stays parked until he does.

Missing: thirteen operational policy calls. The quarantine audit surfaced thirteen service levels, thresholds, and targets that an unknown author invented and wrote down as settled policy: screening turnaround times, payoff-quote speed, a credit-score gate, cycle-time and accuracy targets, and the launch org design. These are real decisions the program needs, but Dennis has to be the one who makes them. The itemized list sits in the Quarantine Audit, sized to walk through in the same sitting as the ten questions.

Missing: the county timing call. Whether to open the Sacramento County conversation now or after the city pilot closes. Nothing is blocked; this is purely calendar strategy. The build's read: one informal coffee now, the formal ask after the pilot.

Bucket 2: Signatures only outside professionals can supply

Missing: a bond attorney. Every note needs a formal legal opinion or no bank will buy it, and the whitepaper needs this attorney's read before it goes to anyone outside. This is the single most important hire on the list; nothing closes without it.

Missing: a special tax consultant. This is the firm that drafts the reusable tax formula template, the document that makes each small deal cheap instead of bespoke. The template is the cost-control heart of the whole model, and it does not exist until this firm is engaged. Selection criteria are already written in the sourcing plan.

Missing: a tax roll administrator under contract. The firm that puts each year's special tax on the county bill and tracks who paid. This is also a credibility purchase: cities like San Diego and Vacaville use these same firms, and a young program renting a familiar name looks standard, not weak. The contract terms to demand (data export rights, transition help) are already drafted.

Missing: the named advisor, on paper. The retired county district administrator has been a verbal resource. The credibility plan needs the named role confirmed and a one-page bio, because "our advisor ran these districts for the county" only works with a name attached.

Bucket 3: Proof only the real world can supply

Missing: a willing city. The program legally exists only when a city adopts its policies and forms the master financing district, a six-plus-month process. Everything built so far is the pitch for this meeting; the meeting itself has not happened.

Missing: a signed capital term sheet. Every interest rate in the package is labeled a target because no purchaser has committed. This is the program's biggest unknown, said out loud in the risk documents: small-note appetite is exactly what the pilot must prove.

Missing: a closed pilot. The pilot converts founder estimates into facts: what a deal actually costs, how long it actually takes, and whether the bank actually wires. Until it closes, the honest word for the program is "proposed."

Missing: one completed annual levy cycle. The recurring-revenue half of the business (calculate the tax, file with the county, reconcile collections, report to the investor) is designed but unproven. The first cycle after the pilot proves the machine.

Bucket 4: Housekeeping the build flagged for human hands

Missing: one ten-minute human look at the visuals. The build session's image viewer failed, so every page was verified mechanically (text sweeps, validators, pixel audits) and packaged for human eyes: contact sheets of every document at 07_BUILDLOG/qc, deck thumbnails at 06_DECK/qc, website captures at 05_WEBSITE/qc. Before anything prints, someone with working eyes flips through those sheets.

Missing: the repository push. The full package is committed to a local git repository, two commits, ready to push to the project's online repository. Pushing needs the owner's credentials, which the build correctly never had.

Missing: the consolidated brand manual. A one-page Brand Kit and real logo masters exist; the legacy brand-manual draft should be merged into a single v1.0, and that waits on the name decision above.

Missing: contact details on every material. Deliberately blank ("details added at launch") because the address, phone, and email depend on the entity and domain decisions. Five minutes of edits once those land.

Missing: whitepaper version 1.1. Version 1.0 is done and verified, but the releasable version needs the bond attorney's review, the consultant names filled in, and the pilot-description decision. It is the same document with the blanks answered.

Missing: the operations manual series, rebuilt. Five manuals (program operations, developer intake, transaction execution, annual administration, agency onboarding) now have a defined path out of quarantine: keep the audited drafts' solid skeletons, rebuild every page through the verified pipeline, and fold in Dennis's thirteen policy answers. This is the one substantial writing task left in the whole project, and it can start the day question 9 is answered.

The order that unlocks the most, fastest

Answer the ten questions and the thirteen policy calls from the quarantine audit (still a single sitting), engage the bond attorney and special tax consultant (they gate everything legal), book the city briefing (the six-month clock starts only when they say yes), and let the pilot answer the rest. The package was built to stop exactly at the line where guessing would have replaced verifying; everything on this list is on the far side of that line on purpose.

INSITE™ is a pre-launch program concept administered by HGF Management Company. Internal planning material. Not an offer of financing, legal advice, or investment advice.